

BG Sta 8-13 Public Schedule

ID	Task Name	Duration	Start	Finish	Predecessors	2nd Half					
						4th Quarter		1st Qu			
						Sep	Oct	Nov	Dec	Jan	Feb
1	<b>Station 013 Construction</b>	<b>240 days</b>	<b>Mon 2/29/16</b>	<b>Fri 1/27/17</b>							
2	Station 13 Improvements	180 days	Mon 2/29/16	Fri 11/4/16							
3	Station 13 Start Up & Testing	5 days	Mon 10/24/16	Fri 10/28/16	2FS-10 days						
4	ASCC directed landscaping design	5 days	Mon 10/10/16	Fri 10/14/16	2FS-20 days						
5	Bid/Award Landscape Scope	30 days	Mon 10/17/16	Fri 11/25/16	4						
6	Landscaping Install	25 days	Mon 11/28/16	Fri 12/30/16	5						
7	Station 8 Demolition	20 days	Mon 1/2/17	Fri 1/27/17	6,3						
8	<b>Pipeline Construction (Preston)</b>	<b>25 days</b>	<b>Mon 10/31/16</b>	<b>Fri 12/2/16</b>							
9	Final tie-ins at Hayfields	5 days	Mon 10/31/16	Fri 11/4/16	3						
10	Final Paving and Striping (Westridge to Sand Hill Rd.)	25 days	Mon 10/31/16	Fri 12/2/16	3						

Date: Fri 10/21/16

		Manual Task		Finish-only	
		Duration-only		External Tasks	
		Inactive Milestone		Manual Summary	
		Inactive Summary		Start-only	